

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20192738  
Address:

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Water Line - Construction Inspection</b>	John DiMauro	Partial	Tuesday, November 03, 2020

Informational:  
1 Misc John DiMauro 11/03/2020 3:30 PM

The Beemer crew started the water line install. The crew started on the east end at station 7+78.49 and installed approximately 2 sticks of the 8" main. There is a conflict with clearance between the new water line and the existing storm line. The crew finished for the day and will resume tomorrow once a solution to the conflicting lines has been determined. Photos are uploaded.

**Comments:**