

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20201546

Address: 2050 NW LOWENSTEIN DR, Unit:IR, LEES SUMMIT, MO 640812050 NW LOWENSTEIN DR, LEES
SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Surface	Joe Starlin	Partial	Tuesday, November 03, 2020

Informational:

1 Misc

11-3-20 8:06am Thorne and Sons Asphalt will be doing the surface. 9:06am CFS is on site for testing. They are laying the tac down getting ready for asphalt. They are using Type 3 for the surface. 9:24am The first truck has arrived. The temps out of the truck are approximately 300. The ground service is 55 degrees. 11:31am They are laying the asphalt on the south side of the site. 1:58pm They are laying asphalt on the west side of the site right now. The two manholes on the west side of the site appear to be approximately 2" to high. This is causing a large hump in the driving lane. I spoke to Steve Robbins about this and he is going to look into it. 3:41pm They are done with the parking lot and have two strips to do on the north side.

Comments: