

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20192738  
Address:

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Water Line - Construction Inspection</b>	John DiMauro	Partial	Wednesday, November 04, 2020

Informational:  
1 Misc John DiMauro 11/04/2020 3:12 PM

The Beemer crew has the water line installed from 7+78.49 to approx 5+00. The line crosses under the existing storm at approx station 7+65 with insufficient clearance. The crew plans to encase the water line on Friday 11/06/20. Photos are uploaded.

**Comments:**