

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20192738
Address:

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Construction Inspection	John DiMauro	Partial	Thursday, November 05, 2020

Informational:
1 Misc John DiMauro 11/04/2020 3:12 PM

The Beemer crew has the water line installed from 7+78.49 to approx 5+00. The line crosses under the existing storm at approx station 7+65 with insufficient clearance. The crew plans to encase the water line on Friday 11/06/20. Photos are uploaded.

Informational:
2 Misc John DiMauro 11/05/2020 3:00 PM

The Beemer crew has the water line installed to approx station 4+00. The crew installed the hydrant assembly at station 4+79.11

Photos are uploaded.

Comments: