

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20201396
Address: 1812 SW MERRYMAN DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Patrick Schonfeldt	Failed	Friday, November 06, 2020

Corrective Action Required:

1	Misc	-seal all penetrations through air returns and plenums -1st floor -address notched dbl truss for DWV bedroom #2 -secure gas flex line at fireplace, seal floor penetration
---	------	--

HOUSE INSULATED WITHOUT APPROVAL, DO NOT ROCK WITHOUT ALL ROUGH APPROVAL

Comments: