

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20200528
Address: 3205 SW MARY ST, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Occupancy Inspection - Codes Residential	John Morris	Failed	Friday, November 06, 2020

Corrective Action Required:

- | | | |
|---|------|--|
| 1 | Misc | <ul style="list-style-type: none">-As built plot plan required. Inspection required prior to sod-Sidewalk inspection failed 9-18-2020 contact Development Services to resolve this issue-Final grade per approved as built plot plan and sod-Provide gutters and downspouts. Downspouts to discharge minimum 36 inches from foundation-Seal top and sides of AC disconnect, electric meter enclosure, exterior lighting exposed to the elements junction boxes and all exterior penetrations-remove trash and construction debris from site-Paint exterior gas piping with corrosion resistant product-Provide all fasteners for panel cover in garage-Fireblock through for penetrations under master tub, conductor penetrations-Complete lighting fixture installation master bath |
|---|------|--|

Comments: