

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20193157
Address: 940 NW PRYOR RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Street - Wedge Lift	Joe Starlin	Passed	Saturday, November 07, 2020

Informational:

1	Misc	11-7-20 7:15am The curbs have tac and the first truck has arrived. They are using Type 1 for the base. The temperature out of the truck is approximately 300 degrees. Way&Sons is doing the work. They have started on the west side parking stalls. Mike with CFS is on site for testing. 12:29pm They are finishing the west side and will be moving to the north side. 2:18pm They have just put down the last truck load. I have collected the tickets.
---	------	---

Comments: