

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20192738  
Address:

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Water Line - Construction Inspection</b>	John DiMauro	Partial	Monday, November 09, 2020

Informational:  
1            Misc            John DiMauro 11/04/2020 3:12 PM

The Beemer crew has the water line installed from 7+78.49 to approx 5+00. The line crosses under the existing storm at approx station 7+65 with insufficient clearance. The crew plans to encase the water line on Friday 11/06/20. Photos are uploaded.

Informational:  
2            Misc            John DiMauro 11/05/2020 3:00 PM

The Beemer crew has the water line installed to approx station 4+00. The crew installed the hydrant assembly at station 4+79.11

Photos are uploaded.

Informational:  
3            Misc            John DiMauro 11/06/2020 3:50 PM

The Beemer crew installed the water line up from approx station 1+00 to 8+00. The crew installed the two hydrant assembly's and poured the kickers for them. Photos are uploaded.

Informational:  
4            Misc            John DiMauro 11/09/2020 3:11 PM

The water line is installed up to the west tie in point. The hydro test passed today and the crew is preparing to inject chlorine into the line.

I verified the correct chlorine amount tag the test points.

The crew will flush tomorrow and pull a bacteria sample on Wednesday 11/11.

**Comments:**