

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816) 969-1200 FAX (816) 969-1201

STOP WORK ORDER

**ANY UNAUTHORIZED PERSON REMOVING THIS NOTICE WILL BE
PROSECUTED**

Permit #: PRRES20201567
Address: 4030 SW BENZIGER DR, LEES SUMMIT, MO 64082

Any person who shall continue work after having been served with a stop work order, except such work as that person is directed to perform to remove a violation or unsafe condition, shall be subject to penalties as prescribed by law.

Inspection:	Inspector:	Outcome:	Date:
Erosion Control	Patrick Schonfeldt	Failed - Stop Work	Tuesday, November 10, 2020

Corrective Action Required

2	DCM4 ESC STOP WORK ORDER	STOP WORK ORDER ISSUED FOR DEFICIENT EROSION CONTROL INSTALLATION. EROSION CONTROL SHALL BE BROUGHT INTO COMPLIANCE AND APPROVED PRIOR TO STOP WORK ORDER BEING LIFTED.
---	--------------------------	---

- SILT FENCE REQUIRED AT FRONT OF LOT, CLEAN MUD AND GRAVEL FROM STREET-

EROSION CONTROL FAILED ON 10/20 AND BRIAN WAS NOTIFIED, FOLLOWED UP AGAIN WITH BRIAN ON 10/28 AND WAS ASSURED IT WOULD BE TAKEN CARE OF IMMEDIATELY, DISCUSSED AGAIN WITH BRIAN ON 11/6 AND WAS TOLD IT WAS BEING ADDRESSED THAT DAY. AS OF 11/10 NO SILT FENCE INSTALLED

Comments: