

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSITE20201546

Address: 2050 NW LOWENSTEIN DR, Unit:IR, LEES SUMMIT, MO 64081  
2050 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Driveway Inspection</b>	Joe Starlin	Passed	Tuesday, November 10, 2020

Informational:

1 Misc

11-2-20 7:12am They are working on the grade for the drive. They will be pouring at 9am.

9:48am They have started pouring on the west side of the building and are using a KCMMB 4K mix. CFS is on site for testing. They are using Century Concrete Co. 2:39pm The drive is poured.

**Comments:**