

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20201546

Address: 2050 NW LOWENSTEIN DR, Unit:IR, LEES SUMMIT, MO 640812050 NW LOWENSTEIN DR, LEES
SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sanitary Sewer Construction Inspection	Joe Starlin	Passed	Tuesday, November 10, 2020

Informational:

1	Misc	8-13-20 8:55am They have approximately 28' of sanitary line installed with stracer wire. 8-13-20 1:43pm They have installed two more wyes and the contractor has assured me that they are in spec. With the pitch. 8-17-20 They have installed approximately 40' of sanitary service line. I told them I was concerned with the wye's not being in spec. Trinity assured me they were. 8-24-20 9:47am Trinity are connecting the last of the sanitary service line. The line is connected.
---	------	---

Comments: