

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSITE20201546

Address: 2050 NW LOWENSTEIN DR, Unit:IR, LEES SUMMIT, MO 640812050 NW LOWENSTEIN DR, LEES  
SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Water Line - Construction Inspection</b>	Joe Starlin	Partial	Tuesday, August 04, 2020

Informational:

1 Misc

8-3-20 8:22AM They shut the valves off at the backflow preventer and four feet away from where they were cutting in there tee. The inline valve by were they made there cut blew off due to pressure this put debris in the line to the south. They flushed the line and we will chlorinate this section of water main. The inline valve did not have mega lugs. We had to go two valves to the north to get water shut down. They fixed the inline valve and used mega lugs. They installed the tee with a valve to run there line. They used bleach before installing. They will start installing the water line for the building on 8-4-20.

**Comments:**