

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20201058
Address: 1000 NE COLBERN RD, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Public Curb Inspection	John Jackson	Partial	Friday, November 13, 2020

Informational: 1 Misc	10/21/20 Wednesday Contractor poured curbs in parking lots. 3:45PM
Informational: 2 Misc	10/22/20 Friday Contractor has been pouring the curbs for the pass three days. Today I inform the contractor that they need to have blankets on site due to the cold weather condition. Temperatures will drop to 33 degrees and the wind chill will make the temperatures drop to 30 degrees.
Informational: 3 Misc	10/28/20 Wednesday Contractor patched honey combs on island curbs. KAW Valley filled islands in with soil.
Informational: 4 Misc	11/13/20 Friday Contractor poured approximately 20' of curb on the Northeast end of parking lot & the curb radius to the Eastside of the driveway approach.

Comments: