

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20192738
Address:

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection: | Inspector: | Outcome: | Date: |
|---|--------------|----------|----------------------------|
| Water Line - Construction Inspection | John DiMauro | Partial | Tuesday, November 17, 2020 |

Informational:
1 Misc John DiMauro 11/04/2020 3:12 PM

The Beemer crew has the water line installed from 7+78.49 to approx 5+00. The line crosses under the existing storm at approx station 7+65 with insufficient clearance. The crew plans to encase the water line on Friday 11/06/20. Photos are uploaded.

Informational:
2 Misc John DiMauro 11/05/2020 3:00 PM

The Beemer crew has the water line installed to approx station 4+00. The crew installed the hydrant assembly at station 4+79.11

Photos are uploaded.

Informational:
3 Misc John DiMauro 11/06/2020 3:50 PM

The Beemer crew installed the water line up from approx station 1+00 to 8+00. The crew installed the two hydrant assembly's and poured the kickers for them. Photos are uploaded.

Informational:
4 Misc John DiMauro 11/09/2020 3:11 PM

The water line is installed up to the west tie in point. The hydro test passed today and the crew is preparing to inject chlorine into the line.

I verified the correct chlorine amount tag the test points.

The crew will flush tomorrow and pull a bacteria sample on Wednesday 11/11.

Informational:

5 Misc

John DiMauro 11/17/2020 1:58 PM

The Beemer crew completed the west tie in today. The water line is now in service. Photos are uploaded.

Comments: