

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20193016
Address:

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Erosion Sediment Control (ESC) Inspection	Ronald Paynter	Partial	Wednesday, November 18, 2020

Informational:

1 Misc

ESS is removing silt fencing and temporary dams in swale between the 12th and 13th phases. They will leave the silt fencing on the field inlet until the area dries out and they can rework the grading. They also removed the gutter buddy at the Audubon knuckle since it has been sodded. RP 11-18-20

Comments: