

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20200719  
Address: 342 NW AMBERSHAM DR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Storm Sewer Construction Inspection</b>	Ronald Paynter	Partial	Wednesday, November 18, 2020

Corrective Action Required:

1	Misc	Larry Bair Excavating started installing the storm system. They cut into the back of curb inlet 12-3, which is where the step was. I informed them that we will require a new lid with the ring offset to one side and reattach new steps on that side. RP 11-12-20
---	------	---

Informational:

2	Misc	They set the single curb inlet for the parking lot. RP 11-16-20
---	------	---

Informational:

3	Misc	Storm line has been installed per plans. I will check elevations once we get to final grade for acceptance. RP 11-18-20
---	------	---

Comments: