

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20203605

Address: 500 NW OLIVE ST, LEES SUMMIT, MO 64063412 NW OLIVE ST, LEES SUMMIT, MO 64063408 NW
OLIVE ST, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Construction Inspection	Joe Starlin	Partial	Wednesday, November 18, 2020

Informational:

1 Misc

11-18-20 10:38am Howerton Plumbing are digging up to start installing water line. They are starting at the fire hydrant and working to the main. They talked to the developer and he informed them that the detention basin is built to plan. 2:19pm Howerton has dug out for water pipe and have installed one stick of pipe.

Comments: