

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20201254
Address: 114 SE DOUGLAS ST, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sanitary Sewer Construction Inspection	Joe Starlin	Partial	Wednesday, November 18, 2020

Informational:

1	Misc	10-15-20 9:28am They have installled two wyes at manhole B1 and have the cleanout installed. They are waiting on the gas company to come out and move there gas line. The gas line is currently up against the manhole. 1:23pm The gas company moved there line and Breit installed approximately 18' of sanitary line./ The sanitary service line is ran and connected. 11-17-20 2:18pm Miller has installed approximately 10' 6" and a 45 of sanitary service line on the North side of the site.They are backfilling the line and will be working there way to the South. 11-18-20 9:13am Miller Plubming is on site working on sanitary they have approximately 15' installed. They have uncovered a brick manhole and will need to fill it in. 3:42pm They have installed 10' more of sanitary line.
---	------	--

Comments: