

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20193157
Address: 940 NW PRYOR RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Site Visit	Joe Starlin	Partial	Friday, November 20, 2020

Informational:

1	Misc	6-30-20 8:22am The fire department is on site. I was told that a gas line got broken. There are no inspections needed at this time. 7-10-20 11:41am ESS are working on the valve boxes. They have to raise them. They are still forming them up and will pour them at a later date. 7-13-20 7:49am ESS are working on the vaults at the SE corner of the site. No other inspections are needed at this time. 7-14-20 8:39am I spoke with the superintendent for Brinkmann about grouting the vaults. He said it would be taken care of. 8-18-20 I met with Brinkmann on site to go over the plan for private road C. The base is good and they will be pouring Thursday. 9-16-20 9:42am There is no work being done at this time that requires inspections. 9-17-20 11:07am There are no inspections needed at this time. I will be talking to the superintendent about erosion control placement. 9-18-20 10:33am The work being done does not required inspections at this time. 9-21-20 1:23pm There are no inspections needed at this time. 10-1-20 9:20am There is no work that requires inspection at this time. 10-5-20 3:18pm No inspections need at this time. 10-7-20 1:10pm There are no inspections needed at this time. 10-12-20 9:01am They are keeping cars off the open road and the streets are
---	------	--

clean. There are no inspections needed at this time.

10-15-20 3:11pm The work taking place does not require inspections from me.

10-19-20 2:00pm There are no inspections needed at this time.

10-21-20 9:19AM No inspections are needed at this time.

10-29-20 9:34am There are no inspections needed at this time.

10-30-20 8:17am No inspections needed at this time.

11-2-20 9:33am I spoke with the superintendent about laying the base rock on the west side of the site. ESS is doing the work and will call for a proof roll.

11-9-20 1:47pm ESS are backfilling the curbs on the West side of the site.

11-12-20 3:22pm No inspections are needed at this time.

11-16-20 There are no inspections needed at this time.

11-17-20 3:27pm No inspections needed.

11-18-20 11:01am No inspections are needed at this time.

11-20-20 9:23am There are no inspections needed at this time.

Comments: