

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20203605

Address: 500 NW OLIVE ST, LEES SUMMIT, MO 64063412 NW OLIVE ST, LEES SUMMIT, MO 64063408 NW
OLIVE ST, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Construction Inspection	Joe Starlin	Partial	Friday, November 20, 2020

Informational:

1 Misc

11-19-20 8:46am They are placing rock and will installing water line later.

11:20am They have installed approximately 60' of water line. They will be pouring thrust blocks later today. 3:30pm They will be pouring thrust blocks at 9am 11-20-20.

11-20-20 7:15am They are setting up and will be pouring thrust blocks. They have a total of 360' of water line installed and thrust blocks are poured. They will be rocking and backfilling.

Comments: