CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20202009

Address: 2922 SW ARBOR TREE DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Inspector: Outcome: Date:

All Rough Inspection - Patrick Schonfeldt Failed Friday, November 20,

Residential 2020

Corrective Action Required:

1 Misc -Fireblock furred outs in garage

-Seal all top and bottom plate penetrations

-Joist hanger at N garage connection to dbl header, over 4'

-Structural straps at top plate bores 50% or more at all exterior walls and all

interior load bearing walls

-2x10 floor joist over bored for DWV above kitchen

-12" oc nailing at all abutting and intersecting wall corners (braced wall

panels)

-EC#2 at front entry per plans

-Connect top plates at top of stairs, 2x6 to 2x4 wall

-BOCCA protection plate at DWV bottom plate, 2nd floor bath

-Truss bracing per plans
-Anchor all columns to floor

Comments: