

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20202006
Address: 1116 NE GOSHEN CT, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Robb Popp	Passed	Monday, November 23, 2020

Corrective Action Required:

1 Misc

FRAMING:

- Provide full bearing for timber beams at front
- Provide full bearing for roof beams in garage; nail together both plies of beams-
- Sister a stud to each stud with over-cut bottom and nail to sill plate; shim all gap under studs; install anchor washers and nuts; anchor sill plates within 12" of break
- Install hangers for master bedroom and NAIL all hangers per code EXT WALL NEAR BATH
- Insulate first, then solid block dining cantilevered joists to

****DO NOT INSULATE**

Comments: