

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRRES20202580  
Address: 1316 NE GOSHEN DR, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Michael Harkins	Failed	Monday, November 30, 2020

Corrective Action Required:

1	Misc	Inspection denied. No exterior doors or windows & no building address as well as erosion control issues
---	------	---

Corrective Action Required:

2	Misc	<ul style="list-style-type: none"><li>- PROVIDE ADDRESS -</li><li>- INSTALL WINDOWS &amp; DOORS -</li><li>- TIGHTEN ANCHOR BOLTS AT PFH PORTAL FRAMING -</li><li>- TIGHTEN ANCHOR BOLTS BASEMENT -</li><li>- SECURE BATH EXHAUST WITH METALLIC TAPE -</li><li>- PROVIDE MIDPOINT SUPPORT ALL VERTICAL 2" AND SMALLER DWV -</li><li>- PROVIDE VERTICAL FIRE BLOCK EVERY 10' BED #3</li><li>BASEMENT FURR OUT -</li><li>-PROVIDE INSULATION &amp; BLOCKING AT CANTILEVERS -</li><li>- STUD TO STUD AND ABUTTING STUDS AT INTERSECTING WALL CORNERS ( AT BRACED WALL PANELS) NAIL PER CODE -</li> <li>- ELECTRICAL SERVICE FAILED (UFER )</li><li>- NOTE HAMMER ARRESTORS IN WALL AT LAUNDRY ROOM -</li></ul>
---	------	--

Comments: