

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20191668
Address: 120 SW BLUE PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Storm - Pipe	Marquelle Williams	Passed	Thursday, February 20, 2020

Informational:
1 Misc Stormtrap Underground Detention System (See Sheet C-13 for Details) was installed at the beginning of February 2020. Private storm line A was installed from 2/3/20 to 2/20/20 Sta 1+84 to 3+60 approximately. 12" RCP is installed from Sta. 1+00.00 to 3+60 on private storm line A . @ Sta. 2+00.23 on Line A Vortsentry Structure See Sheet C-12 for detail.(The 4"x4" juncttion box has not been installed yet.)

Informational:
2 Misc Contractor worked on Saturday with no notice. Began Installation of Private Storm line B. Connected to Underground Detention System placing approx. 24LF of 24" RCP and installed (1) deck drain connection at station 1+21.6 of line B and back filled.

Comments: