## CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

## **DEVSERVICES.CITYOFLS.NET**

## **Inspection Summary**

Permit #: PRPWFC20173611

Address: 3390 NW VILLAGE PARK DR, LEES SUMMIT, MO 640813391 NW VILLAGE PARK DR, LEES SUMMIT,

MO 64081245 NW KESSLER DR, LEES SUMMIT, MO 64081201 NW KESSLER DR, LEES

**SUMMIT, MO 64081** 

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Inspector: Outcome: Date:

**DE - Water Line - Construction** Steve Robbins Partial Monday, September

Inspection 30, 2019

Corrective Action Required:

1 Misc The water samples passe last december for this water line but the new main

on village park dr. was never connected to view high dr. and the construction taps were never removed. On friday 9/27 the main was chlorinated again so we will dechlorinate and take samples on line 2 of the water main going

down village park dr.

Comments: