

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRPWFC20173611

Address: 3390 NW VILLAGE PARK DR, LEES SUMMIT, MO 640813391 NW VILLAGE PARK DR, LEES SUMMIT,
MO 64081245 NW KESSLER DR, LEES SUMMIT, MO 64081201 NW KESSLER DR, LEES
SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DEI-Fire Line - Hydrostatic Test	Steve Robbins	Passed	Wednesday, February 13, 2019

Informational:

1 PW-Misc

This is a partial test, this starts on Kessler at the top of the hill on view high dr. at the valve and goes to the first fire hydrant on the south side of the street. They used granuales to chlorinate. They filled the line with water and did a hydrostatic test , he kept it at 190 for 2 hrs. After we took the test we dechlorinated and flushed the line so it could sit 24 hours.Steve Robbins
09/12/2018 11:51 AM

Informational:

2 PW-Misc

The hydrostatic pressure test for the entire line has been completed. This includes kessler dr. and village park dr. all the way up to the backflow preventers. They have not yet connected to the main after the passing samples and they also have not removed the construction taps.

Comments: