

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRPWFC20173611

Address: 3390 NW VILLAGE PARK DR, LEES SUMMIT, MO 640813391 NW VILLAGE PARK DR, LEES SUMMIT,
MO 64081245 NW KESSLER DR, LEES SUMMIT, MO 64081201 NW KESSLER DR, LEES
SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Sanitary Sewer Construction Inspection	Steve Robbins	Failed	Tuesday, November 05, 2019

Informational:

1 Misc

The water dept. ran the camera test and found a sag and an invert that needed to be corrected. The sag was between MH 27-259 and MH 27-260. The Sag has been repaired and the water dept. agreed to inspect it before the 30 days and then inspect after 30 again so we will be able to give them substantial completion for the off-site project. I spoke with Brent today and they will come out again in 30 day to inspect, if it is not good they will have to make corrections again. If they do not fix the problem we will hold up TCO on any buildings that do not have one yet.

Comments: