

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20201254
Address: 114 SE DOUGLAS ST, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sanitary Sewer Construction Inspection	Joe Starlin	Partial	Thursday, December 03, 2020

Informational:

1	Misc	11-20-20 8:01am Miller is backfilling and may not install any sanitary today. 11-25-20 There is no work being done today. 11-30-20 9:28am Miller has installed one stick of sanitary and are backfilling. 10:39am Miller has installed 10' of sanitary. 1:30pm Miller has installed 10' more of sanitary line. 3:15pm They installed one more stick of sanitary line.
---	------	--

Informational:

2	Misc	12-01-20 10:15am Miller installed approximately 70' of sanitary pipe.
---	------	---

Informational:

3	Misc	12-02-20 Wednesday 10:30am contractor installed approximately 26' of sanitary pipe and is continuing backfill as they progress. Wyes are installed as-per plan.
---	------	---

Informational:

4	Misc	12-02-20 Wednesday 2:15pm contractor installed approximately 34' @ 12:30pm and 2:15pm plans install 20' more for approximately 70' of sanitary pipe for the day.
---	------	--

Informational:

5	Misc	12-03-20 Thursday 9:20am Contractor continues to install and backfill sanitary pipe as they progress.
---	------	--

Informational:

6	Misc	12-03-20 Thursday 11:30am Contractor has installed approximately 52' of 8" sanitary pipe. Contractor
---	------	---

installed T

Comments: