

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20193330
Address: 704 SE OLDHAM CT, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Street - Base Lift	John Jackson	Partial	Saturday, July 25, 2020

Informational:
1 Misc On Tuesday, 7-21-2020. Thorne and son paved 1 st lift of base asphalt at front parking lot. Rain came early morning stoping all construction. Project shut down. Approx. 300 Tons were laid.

Informational:
2 Misc On Friday, 7-24-2020. Thorne & Son Asphalt resumed base asphalt installation on front parking lot. Laid all of lot, approx. 500 tons.

Comments: