

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20193330  
Address: 704 SE OLDHAM CT, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Storm - Sewer Construction Inspection</b>	John Jackson	Partial	Wednesday, March 25, 2020

Informational: 2	Misc	3/24/20 Contractor began excavation for Storm Tech Underground Detention on Lot #2. Contractor began installation of 1A Storm 5X6 Baffle Curb Inlet. 9See detail on sheet 6 of 14.
---------------------	------	---

Informational: 1	Misc	On 3/3/20 began installation of Storm Tech Underground Detention located on Lot #3 & Storm Box 2C. Picture will be add to inspection as project continues. See ADS Storm Tech Detention Plans sheet 3 of 6 & Storm Box 2C.
---------------------	------	--

Informational: 3	Misc	On 3-26-2020, I inspected the installation of ADS Storm Detention Structure located on the west side of the Aristocrat Motors building. Emergency Overflow box # 1A is located in this Detention Structure. Fill rock is being placed over the detention cells and if time allows fill dirt will be placed over the rock. Rieke Excavation is preforming the installation.
---------------------	------	--

**Comments:**