

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20193330
Address: 704 SE OLDHAM CT, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Curb New/Replacement	John Jackson	Passed	Monday, July 13, 2020

Informational:
1 Misc On Wednesday, 7-08-2020. Bed Rock Concrete formed and poured approx. 500 LF of CG-1 curb for parking lot.

Informational:
2 Misc On Thursday, 7-09-2020. Bed Rock Concrete formed and poured approx. 250 LF of CG-1 and CS curb through out project at various locations.

Comments: