

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20192517

Address: 2700 NE MCBAINE DR, Unit:IR, LEES SUMMIT, MO 64064
2700 NE MCBAINE DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Storm - Pipe	John Jackson	Passed	Tuesday, September 22, 2020

Informational:

1 Misc

Contractor began to install storm line 1 starting at existing junction box.

Informational:

2 Misc

Contractor installed approximately 70 feet of 24" HDPE & 20 feet of 18" HDPE on 5/7/20. On 5/6/20 approximately 118 feet of 24" HDPE. 3/30" Nyoplast curb inlet was installed at Sta. 0+13.32, 1+19.64, & 1+63.49 on storm line #1.

Informational:

3 Misc

Contractor installed approximately 25' of 12" HDPE on Storm line #3. Contractor is installing approximately 79' of 12" HDPE & 62' of 8" HDPE Storm line #4.

Comments: