

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSITE20192517

Address: 2700 NE MCBAINE DR, Unit:IR, LEES SUMMIT, MO 64064  
2700 NE MCBAINE DR, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Sidewalk Inspection</b>	John Jackson	Passed	Friday, September 25, 2020

Informational:

1 Misc

Contractor poured sidewalk and stairs to the South and East end of building.

Informational:

2 Misc

8/26/20 12:00PM Contractor has been working on forms and materials since yesterday. Contractor began pouring concrete for sidewalk around 11:00AM today. Pre-inspection was perform on sidewalk forms & materials it met requirements to pour concrete.

Informational:

3 Misc

8/27/20 9:51AM Contractor finished pouring sidewalk and ADA ramp on the Eastside of building as per plans.

**Comments:**