

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20192517

Address: 2700 NE MCBAINE DR, Unit:IR, LEES SUMMIT, MO 64064
2700 NE MCBAINE DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Sidewalk Inspection	John Jackson	Passed	Tuesday, September 22, 2020

Informational:

1 Misc

Contractor poured sidewalk and stairs to the South and East end of building.

Informational:

2 Misc

8/26/20 12:00PM Contractor has been working on forms and materials since yesterday. Contractor began pouring concrete for sidewalk around 11:00AM today. Pre-inspection was perform on sidewalk forms & materials it met requirements to pour concrete.

Comments: