

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRRES20201531  
Address: 4399 SW AMETHYST DR, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Patrick Schonfeldt	Failed	Friday, December 04, 2020

Corrective Action Required:

1	Misc	<ul style="list-style-type: none"><li>-Missing nuts on anchor bolts in garage</li><li>-Anchor bolts required within 12" of plate break in garage</li><li>-sheathing missing N garage wall at sgl car garage</li><li>-Seal all top plate penetrations</li><li>-Box out for chase at b vent in garage</li><li>-Pan off cantilever in garage</li><li>-(2) studs bearing at end for dbl truss girder in garage and front bed</li><li>-Fireblock deadspace/archway at garage entry/dining</li><li>-secure flex gas line at fireplace</li><li>-EC#2 per plans</li><li>-H2.5 straps at all truss ends at front porch</li><li>-Truss hangers per plans</li><li>-Complete all furred downs and chases in basement</li><li>-Fireblock between top plate and framing in basement, seal all gaps and penetrations in Fireblock</li><li>-Fireblock vertical every 10' between framing/foundation in basement, seal all gaps and penetrations in Fireblock</li><li>-Bocca protection plates at DWV wet bar basement</li><li>-Bolt outer ply of rim to ledger at deck</li><li>-Provide (2) bolts per post/rim connection at deck</li></ul>
---	------	---

**Comments:**