

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20201877
Address:

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Public Curb Inspection	John Jackson	Partial	Tuesday, December 08, 2020

Informational:
1 Misc 12/4/20 Friday 8:30 AM
Contractor (Turner & Michael Const.) started pouring curbs for the subdivision project. Curb installation will run throughout the day. Geiger is the delivering concrete.

Informational:
2 Misc 12/5/20 Saturday 8:20 AM
Contractor covered curbs with blankets (cold weather specifications) and testing cylinders on 12/4/20 Friday

Informational:
3 Misc 12/8/20 Tuesday 9:55 AM
Contractor (Freedom Concrete) is pouring curb throats for the storm boxes starting at NE Freehold Drive and continuing throughout the project.

Comments: