

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20201850  
Address: 1813 SW MERRYMAN DR, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Patrick Schonfeldt	Failed	Tuesday, December 08, 2020

Corrective Action Required:

1	Misc	-Re establish silt fence and gravel filter, clean mud and gravel from street, address erosion control issues before scheduling reinspection -address cut pex, garage ceiling -Bores for NM and DWV in floor joist less than 2" apart, above 1st floor bath -address cut DWV above living room -protection plates at pex top plate - kitchen/living side 1st floor water closet -b vent at furnace requires 1" clearance from combustibles -Over notched floor joist for DWV, NW side basement
---	------	---

OK TO INSULATE

Comments: