

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20191131
Address: 1420 NE DOUGLAS ST, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Site Visit	Joe Starlin	Partial	Tuesday, December 08, 2020

Informational:
1 Misc

3-2-20 There were crews on site working but know inspections needed.
Erosion looked good at this time. 4-29-20 8:26am There are crews working.
There are no inspections needed at this time. 5-6-20 9:09am The crews are
working on the building. There are no inspections needed at this time. They
are calling in a water tap with the water department.

Informational:
2 Misc

2-10-20 8:42am Clayco Electric are the only crew on site at this time.

Informational:
3 Misc

2-6-20 There is no activity at this time.
7-8-20 There is no activity that requires a inspection at this time.
7-9-20 They are setting up sidewalk on the south side and asked for direction.
7-10-20 Steve Robbins and I met on site to look at the sidewalk and rap on
the south side of the building. It looks like they will be able to stay ADA
compliant.
7-13-20 8:32am They are working on replacing broken curb. They are setting
up sidewalk too.
7-14-20 7:52am They are still working on curb and sidewalk set up.
7-20-20 8:27am There is no activity that requires inspections at this time.
7-19-20 Steve Robbins and I talked to Alan Gentry about getting them a final
for the site.
8-26-20 3:25pm There is no activity on site today that requires inspections.

9-9-20 10:54am There is no work on site that requires any inspections at this time.

12-8-20 3:14pm They are working on pulling up all of the silt fence. And picking up materials.

Comments: