

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20200719
Address: 342 NW AMBERSHAM DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Proof Roll	Ronald Paynter	Failed	Wednesday, December 09, 2020

Corrective Action Required:

1	Misc	Larry Bair Excavating had a tandem dump truck with a 22.13 ton load. The sub-grade failed during the proof roll across the whole entrance and the first parking spots on the west and east side of the lot. RP 12-9-20
---	------	--

Comments: