

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20201877
Address:

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Aggregate Base	John Jackson	Partial	Wednesday, December 09, 2020

Informational: 1 Misc	11/18/20 Wednesday Contractor began to install base rock on project streets starting at NE Jamestown Drive.
Informational: 2 Misc	11/19/20 Thursday Contractor (Spaulding) continues laying base rock on streets over treated sub grade.
Informational: 3 Misc	11/20/20 Friday Contractor (Spaulding Const.) continued preparing streets that were base rocked.
Informational: 4 Misc	12/8/20 Tuesday Contractor (Superior Boeing) began installation of base asphalt on project, temperatures were in the low 60's when work began. Contractor will more than like have to complete base asphalt tomorrow due to the Sunset at 4:50PM today. I will collect the first and last asphalt ticket at the end of the workday.

Comments:

