

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20202014
Address: 1523 SW ARBOR FALLS DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	John Morris	Failed	Thursday, December 10, 2020

Corrective Action Required:

1	Misc	-Seal unused top plates bores, 1st floor front bed -Cannot verify all trusses and hangers at front porch -Hole bores through joist less than 2" from end of member for pex, E corner basement and NW corner basement (pex also crimped at bore) -Attic access requires 30" clearance measured vertical from the ceiling framing -Nail sheathing per plans- 6" edge, 12" field -Bolt outer ply of rim to ledger at deck and add angel clip to inner ply -Provide (2) bolts per post/rim connection at deck
---	------	---

Comments: