

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20201877  
Address:

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Pavement-Aggregate Base</b>	John Jackson	Partial	Thursday, December 10, 2020

Informational: 1 Misc	11/18/20 Wednesday Contractor began to install base rock on project streets starting at NE Jamestown Drive.
Informational: 2 Misc	11/19/20 Thursday Contractor (Spaulding) continues laying base rock on streets over treated sub grade.
Informational: 3 Misc	11/20/20 Friday Contractor (Spaulding Const.) continued preparing streets that were base rocked.
Informational: 4 Misc	12/8/20 Tuesday Contractor ( Superior Boeing ) began installation of base asphalt on project, temperatures were in the low 60's when work began. Contractor will more than like have to complete base asphalt tomorrow due to the Sunset at 4:50PM today. I will collect the first and last asphalt ticket at the end of the workday.
Informational: 5 Misc	12/10/20 Thursday (Yesterday report actual was 12/9/20 Wednesday not 12/8/20 Tuesday)

The first asphalt base aggregate base truck arrived around 8:00AM. After base is laid on NE Freehold Drive Plans calls for another lift of asphalt base aggregate then the asphalt surface aggregate will be started.

**Comments:**