

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20201877
Address:

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Aggregate Base	John Jackson	Partial	Thursday, December 10, 2020

Informational:
1 Misc 11/18/20 Wednesday
Contractor began to install base rock on project streets starting at NE Jamestown Drive.

Informational:
2 Misc 11/19/20 Thursday
Contractor (Spaulding) continues laying base rock on streets over treated sub grade.

Informational:
3 Misc 11/20/20 Friday
Contractor (Spaulding Const.) continued preparing streets that were base rocked.

Informational:
4 Misc 12/8/20 Tuesday
Contractor (Superior Boeing) began installation of base asphalt on project, temperatures were in the low 60's when work began. Contractor will more than like have to complete base asphalt tomorrow due to the Sunset at 4:50PM today. I will collect the first and last asphalt ticket at the end of the workday.

Informational:
5 Misc 12/10/20 Thursday
(Yesterday report actual was 12/9/20 Wednesday not 12/8/20 Tuesday)

The first asphalt base aggregate base truck arrived around 8:00AM. After base is laid on NE Freehold Drive Plans calls for another lift of asphalt base aggregate then the asphalt surface aggregate will be started.

Comments: