

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20202637  
Address: 1001 SE BAILEY RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sanitary Sewer Construction Inspection</b>	Tom Taylor	Partial	Tuesday, December 08, 2020

Informational:  
1 Misc On Monday, 12-07-2020. She Diggs it inc. began to install Sanitary Sewers. Contractor started at Sta 10+00 placing 117LF of 8" pipe and also installed MH SS2 at sta 1+17. Contractor backfilled pipe.

**Comments:**