

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20201545
Address: 1021 SW ARMIE ST, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	John Morris	Not Ready	Friday, December 11, 2020

Corrective Action Required:

- | | | |
|---|------|---|
| 1 | Misc | <ul style="list-style-type: none">-Service entrance conductor bending radius exceeds allowable, load side at meter can-Seal holesaw cut in exterior sheathing-Midpoint strap for all vertical 2" and smaller DWV piping-connect gas piping to fireplace per manufacturer instructions and pressure test piping-Complete fireblocking at basement egress window, in bedroom right of bath-Couldn't locate water heater circuit in unfinished area
-WORK DONE SINCE LAST INSPECTION--Seal penetration in floor at fireplace gas piping-seal bottom plate and exterior penetration for exterior HVAC maintenance receptacle outlet-Provide and make up switchbox master bath-extend ducts to furr down ceilings in basement-Repair damaged fireblock of ceiling furr downs at cut outs for plumbing-Fireblock furr down ceiling, basement main room closet |
|---|------|---|

DO NOT INSULATE
DO NOT ROCK

REINSPECTION REQUIRED

Corrective Action Required:
2 Misc

Inspection denied due to lack of compliance with erosion control inspection report dated 11/6/2020

Comments: