

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20200304  
Address: 80 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Pavement-Curb Construction</b>	Joe Starlin	Partial	Wednesday, December 16, 2020

Informational:

1 Misc

6-11-20 10:22am Shaw is pouring the curb on the South West corner of the site. They have been informed to use white cure. PSI did a subgrade inspection. They installed geogrid and type 5 base. I was not informed of the pour taking place. 2:50pm Shaw did not cure any of the curb fully the tempature out side 85 degrees. There is approximately 244 ' that received no cure at all for over 5 hours. The intire run of curb had no cure on the back side leaving bare concrete exposed in the heat for approximately 5 plus hours. It is my recommendation that it be removed and replaced. Cure should be applied right after final finish.

Informational:

2 Misc

10-6-20 10:47am Precision Conctete has poured curb along the building. They have used white cure.

Informational:

3 Misc

12-15-20 I met with the contractor about setting up curb on the south side of the building. They want to pour at 1:30pm. The temp is showing that it will be warm enough. They will be covering with blankets.  
12-15-20 2:37pm They have poured the curb and are puttin g the finish on. They will covering with blankets.  
12-16-20 8:18am They are wrecking the forms for the curb and will saw cut. The blankets will be put back on the curb after the cuts are made due to weather.

**Comments:**