

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20203599
Address: 2601 SW PRYOR RD, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sanitary Sewer Construction Inspection	John DiMauro	Partial	Wednesday, December 16, 2020

Informational:
1 Misc John DiMauro 12/09/2020 2:27 PM

The Redford crew started the SS Install Monday 12/07/2020. The crew cored into the existing MH B-4 and started laying the 8" SS main to the East. The crew is run up to MH B-5 and set the MH base this afternoon while I was on site. Photos of the work are uploaded. The crew plans to have the compaction testing performed at a later date.

Informational:
2 Misc John DiMauro 12/10/2020 2:18 pm

The Redford crew is on site continuing the SS line B install. The crew installed service lines 38, 39, 46 & 47. Photos are uploaded.

Informational:
3 Misc John DiMauro 12/14/2020 3:45 PM

The Redford crew is on site continuing the SS Line B install. The crew installed approximately 56' of the 8" line going east out of MH B-5. The crew ran into heavy rock that slowed down progress. Photos are uploaded.

Informational:
4 Misc John DiMauro 12/15/2020 3:18 PM

The Redford crew installed approximately 100' ft of the 8" main today. The crew plans to install service lines for lots 10, 41, 48 & 49 tomorrow. Photos are uploaded.

Informational:

5 Misc

John DiMauro 12/16/2020 9:43 AM

The Redford crew is on site installing the SS line B. The crew is currently breaking rock to prepare for install.

Comments: