

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20200445  
Address: 1000 NE COLBERN RD, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Electrical Service Inspection - Commercial</b>	Khanh Nguyen	Failed	Wednesday, December 16, 2020

Corrective Action Required:

1	Misc	-Grounding electrode conductors shall be per plan (3/0 cu GEC to water and building steel) -Bond water pipe around valve with same size as GEC -Install bonding jumper sized per 250.66 from the grounded bus bar to the grounding bus bar where the GEC are connected to. 250.24
---	------	---

Comments: