CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #:PRCOM20202959Address:100 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Site Visit	Joe Starlin	Partial	Wednesday, December 16, 2020
Informational:			
1 Misc	 10-15-20 8:08am There is no work on site at this time. 10-22-20 8:19am There is no work taking place today. 10-23-20 9:39am Raining. There is no work on site today. 10-27-20 10:16am There is no work on site today. 10-28-20 10:27am no work on site today. 11-5-20 2:28pm Blue Cedar Landscape is on site. 11-6-20 10:41am There is no work taking place at this time. 11-9-20 11:10am There is no work taking place on site today. 11-12-20 7:39am There is no work taking place on site today. 11-12-20 7:39am There is a crew of two on site hooking up irrigation. 11-12-20 7:59am No work on site at this time. 11-16-20 10:16am There is a crew grading on the site. 11-17-20 2:42pm Rodriguez is grading the Noth side of the site. 11-19-20 9:19am There is no work on site at this time. 11-19-20 9:24am They are adding fill on the north west corner. 11-23-20 9:27am Rodriguez is installling string line rods for grading. 11-24-20 8:11am There is no work on site due to weather. 11-30-20 8:03am There is a crew on site setting up string line. 12-10-20 7:32am George Shaw is on site wrecking forms and starting to 		

backfill behind the curbs.

12-14-20 7:28am There is no work on site at this time.

12-15-20 8:03am There is no work taking place.

12-16-20 1:49pm A few forms were wrecked and no other work is taking place. When the weather is warmer they want to lay asphalt base.

Comments: