

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRRES20201545  
Address: 1021 SW ARMIE ST, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	John Morris	Not Ready	Thursday, December 17, 2020

Corrective Action Required:

1	Misc	-Service entrance conductor bending radius exceeds allowable, load side at meter enclosure. The radius of the curve of the inner edge of any bend shall not be less than five times the diameter of the cable -Midpoint strap for all vertical 2" and smaller DWV piping, Basement -pressure test gas piping -Complete fireblocking at basement egress window, in bedroom right of bath -Couldn't locate water heater circuit in unfinished area -Seal penetration in floor at fireplace gas piping -seal bottom plate penetration for exterior HVAC maintenance receptacle outlet, Master bedroom -Repair damaged fireblock of ceiling furr downs at cut outs for plumbing, Basement bedroom left of bathroom
---	------	---

LOCATIONS WHERE FIREBLOCK IS REQUIRED ARE MARKED WITH FB AND AN ARROW POINTING TO THE LOCATION

Comments:

